

Joint Action Plan

- **Preliminary considerations and envisaged steps**

- considering the fact that the modernization of the 10 streets in Turnu Magurele Town represents one of the core activities of this project together with the modernization of the streets in Nikopol Municipality, its appropriate implementation is essential in reaching the indicators;
- Despite all the efforts undertaken by the Lead Beneficiary, some delays were registered during the works execution for the modernization of the 10 streets in the above-mentioned project, because of the COVID-19 pandemic, as well as other events.
- moreover, by taking into consideration the extension of the project implementation period, some activities require extension as well;
- so, both partners are reassuming the need of the sound implementation of the project activities and considering this, the open and effective dialogue should be promoted with all the suppliers and relevant institutional actors for accomplishment of all obligations
- having regard to the issues underlined above, effective actions should be taken in order for the partners to reach the assumed indicators;
- so, the extension of the project implementation period should be accompanied by adequate measures and appropriate steps, including monitoring actions as well as permanent interaction with the providers and the contractors, so that any other delays be avoided;
- also, the contractor of the works for the modernization of the 10 streets in Turnu Magurele Town should, periodically, inform the Lead Beneficiary of any deviation from the execution schedule and also proposes appropriate measures in order to recover the incurred delays;
- so, gradual steps and appropriate measures are to be taken for ensuring the sound implementation of the project activities and the accomplishment of the assumed indicators, as well.

- Remaining activities

No.	Activity	Status of the Contract	Extension Justification Plan	Responsible
1	A1 Project management	Signed	Project management is needed for the entire project implementation period for both partners	LB PP
2	A1 Translation and interpretation	Signed	Translation and interpretation services are needed for the entire project implementation period for both partners.	LB PP
3	A2 Information and publicity	Signed	Information and publicity services are needed for the entire project implementation period for both partners. The final press conference will be organized by B2 - Nikopol Municipality at the end of the project and there are press releases necessary to be published by both partners at the end of the project	LB PP
4	A3 Procurement and elaboration of the technical projects	Signed	Taking into consideration that a single contract has been signed for the elaboration of the Technical Project and providing of technical assistance, the activity will be extended due to the fact that technical assistance is necessary until the end of the works execution period.	LB
	A4 Works execution in Turnu Magurele	Signed	Because of the COVID-19 pandemic, as well as other events, such as the discovery of the degraded water pipes and the connections that had to be made to the sewage system, the execution of works has been delayed. The extended period for the execution of works, respectively until the 21 st of May 2021 will be	LB

No.	Activity	Status of the Contract	Extension Justification Plan	Responsible
			<p>closely monitored in order to not have other delays and in order for the works to finish accordingly.</p> <p>Site supervision will be provided during the entire works period.</p>	
	A7 Awareness campaign for the traffic management system	Signed	<p>The information materials aim at disseminating the results obtained by implementing the Activity 6. Taking into consideration that Activity 6 end in December 2021, we want to extend this activity. The materials will contain information about the new improved routes and the traffic system and we consider that they will be elaborated when all the related works have been finalized as well.</p>	LB
	A8 Setting up an integrated information system for public transport operators	Signed	<p>The events that have to be organized through this activity and the materials are aimed at the transport tour operators with regards to the new improved routes and the traffic system, as well as the possibility of improving the public transport. In the context of the COVID-19 pandemic, as well as the fact that Turnu Magurele City Hall has been affected by the virus, we will prepare the organization of the events between May-July 2021.</p> <p>Discussions will be made before between partners and relevant parties to attend.</p>	LB/PP
	A9 Project audit	Signed	Project audit is connected to the last reimbursement claim that the Beneficiaries will	LB

No.	Activity	Status of the Contract	Extension Justification Plan	Responsible
			request and the activity has to be extended properly until the end of the project. LB has already requested the existing documents from B2 and sent them to be translated in Romanian. The documents that will result from further on until the end will be requested to B2 in time so that the Auditor will perform its duty according to the AF and the contract.	

Lead Beneficiary - Turnu Magurele Town	Beneficiary 2 - Nikopol Municipality
Legal representative Name: Signature:	Legal representative Name: Signature: